

Performance and Resources Committee Meeting

Date of Meeting	Monday 6 February 2017
Paper Title	Additional Capital Maintenance Funding Progress Reports
Agenda Item	6
Paper Number	PRC4-B
Responsible Officer	Robin Ashton, GCRB Executive Director Glasgow Kelvin College: Hardies (Annex A) Glasgow Clyde College: Mott MacDonald (Annex B)
Status	Disclosable
Action	For Noting

1. Report Purpose

- 1.1. Consider the progress reports for the additional capital maintenance funded projects at Glasgow Kelvin College and Glasgow Clyde College.

2. Recommendations

- 2.1. The Board is invited to **note** and the progress reports for the additional capital maintenance funded projects at Glasgow Kelvin College and Glasgow Clyde College.

3. Background

- 3.1. On 30 September 2016 the Scottish Funding Council announced additional capital funding for colleges to support the upgrade and maintenance of college estates and to provide an economic stimulus to Scotland's economy. Following submission of capital maintenance proposals by the three Glasgow colleges, the Performance and Resources Committee made recommendations on the allocation of this funding which were agreed by the full Board of the GCRB at its meeting on the 31 October 2016.

4. Summary Updates on Project Delivery

- 4.1 The tables overleaf set out an overview of current progress for the additional capital projects funded by the GCRB Board.

Glasgow Clyde College

Project Description:	Initial Estimate of Project costs:	Updated Forecast Project costs:
Cardonald Tower Block, Toilet Facilities, Business Centre	£750,000	£935,450
Cardonald Campus Roof Replacement - Phase 2	£200,000	£183,431
Langside Mary Stuart Building - Toilet Facilities	£130,000	£119,686
Project Management & Other Professional Fees	£64,142	£124,827
Total:	£1,144,14	£1,363,394

Members should note that in order to ensure best value, the Cardonald tower block, toilet facilities, business centre works were consolidated into a single project. Glasgow Clyde College plans to cover the funding gap for these projects from other funding sources.

All projects are due to complete by March 31, 2017, although timescales are extremely tight.

Note also that the project figures above disaggregate project fees so differ from that presented in the project manager progress report.

Glasgow Kelvin College

Project Description:	Initial Estimate of Project costs:	Updated Forecast Project costs:
*West End Campus Roof/Window Repair/Replacement	£360,000	£360,000
*Easterhouse Roof Repair	£350,000	£350,000
Springburn Wall Ties	£65,000	£77,035
Springburn blockwork	£55,000	£55,000
*Easterhouse Access Ramp/ Drainage	£70,000	£117,965
Easterhouse Subsidence Investigation	£80,000	£20,000
Project Management	£58,203	£58,203
Total:	£1,038,203	£1,038,203

*Currently out to tender

At its last meeting, Committee members discussed risks related to the delivery within timescales of the West End Campus Roof/Window Repair/Replacement works and issues related to listed building status. The current schedule for the West Campus project is such that contractors should be on-site in March and therefore a contract will be signed and the commitment to spend all of the money allocated will be in place before the end of March deadline. Dialogue is ongoing with SFC with regards this issue and current indications are that this will be within SFC funding requirements.

4.4 The full project reports for Glasgow Kelvin College and Glasgow Clyde College are attached as Annexes to this report.

5. Risk Analysis

5.1 It has been requested that progress reports highlight any risks to the projects and actions being taken to mitigate these.

6. Legal Implications

6.1. No legal implications are identified.

7. Financial Implications

7.1. It has been requested that progress reports include information on project costs.

8. Regional Outcome Agreement Implications

8.1. The provision of high quality learning environments is integral to the delivery of commitments made in the 2016/17 Glasgow Regional Outcome Agreement.



Glasgow Clyde College
Glasgow Colleges Regional Board
Additional Capital Funding
Project Manager's Monitoring Report

January 2017

Contents

Chapter	Title	Page
	Executive Summary	1
1.	Project - Cardonald Campus Roofing	2
2.	Project - Cardonald Campus Toilet Refurbishment	4
3.	Project - Cardonald Campus Business Centre Works	6
4.	Project - Langside Campus Toilet Refurbishment	7

Issue and revision record

Revision	Date	Originator	Checker	Approver	Description
Original	27/01/17	JH	FD	JH	Report Nr 2

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequence of this document being relied upon by any other person, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties.

This document contains confidential information and proprietary intellectual proprietary. It should not be shown to other parties without consent from us and from the party which commissioned it.

Executive Summary

The status of the projects is as follows:

Cardonald Campus Re-Roofing

The project has been awarded to a Contractor and works have commenced on site. Project completion is set at 31 March 2017, with the works currently one week behind progress. There are no current issues as current delay have been negated by re-programming. The project budget has been identified as £215,824.00 of which £28,314.59 has been expended to date.

Principal risks relate to the progress of the works on site during the winter months.

Cardonald Campus Toilet Refurbishment

The project has been awarded to a Contractor and works have commenced on site. Project completion is set as 24 March 2017. The project is currently to programme. There is an issue with the delivery of doors, which has resulted in a revised completion date of 31 March 2017. The project budget has been identified as £1,018,883.00 of which there has been no expenditure to date. This budget incorporates the Business Centre project.

The project timescales are extremely tight and the principal risks relate to the volume of work set against the completion date. The project is currently to the revised programme.

Cardonald Campus Business Centre Refurbishment

The project is being contractually linked to the toilet refurbishment and the risks are generally in line with that project. The project is currently to the revised programme.

Langside Campus Toilet Refurbishment

The project has been awarded to a Contractor and works have commenced on site. Project completion is set as 24 February 2017. There are no current issues. The project budget has been identified as £126,885.00 of which there has been no expenditure to date.

There are no current identified risks to the project.

John Hetherington
For Mott MacDonald

Project - Cardonald Campus Re-Roofing

The status of the project is as reviewed on site as at 26 January 2017.

1.0 Design

The design and details of the project are complete.

2.0 Procurement

Tendering exercise is complete and the project has been awarded to Hugh LS McConnell Ltd.

3.0 Approvals

There are no statutory approvals for Building Control or Planning permission for the works.

With regards to Health and Safety Compliance, the F10 has been updated and issued to the HSE.

4.0 Programme

The master-programme has been issued to Glasgow Clyde College. The programme is currently one week behind programme.

The site commencement date was delayed by one week due to high winds preventing safe construction of site access. The Contractor has issued a programme incorporating this delay to activities however still achieving the completion date of the end of March.

The works are contracted to be complete by 31 March 2017.

5.0 Finance

The project budget is as follows;

Construction tender	£152,859.00
Stage 1 professional fees	£18,710.00
Stage 2 professional fees	£8,285.00
VAT	£35,970.00
Total	£215,824.00

The above costs include a Client contingency within the construction tender of £10,000.00 plus VAT. This contingency has not yet been released.

There have been no payments to date to the construction works, with the first interim valuation due on 3rd February 2017. Payment to fees, including VAT is £28,314.59.

6.0 Works Progress

The works have just commenced on site.

7.0 Risks

The principal risks to the project are:

- The completion date, due to the nature of the works progress being weather related, over the winter months;
- The current delay due to late start on site has yet to be caught up.

Project - Cardonald Campus Toilet Refurbishment

The status of the project is further to a review on site on 26 January, and recorded progress from the Consultant on 13 January 2017.

1.0 Design

The design and details of the project are complete.

2.0 Procurement

Tendering exercise is complete and the project has been awarded to Elmwood Projects Ltd.

3.0 Approvals

There are no statutory approvals for Building Control or Planning permission for the works.

With regards to Health and Safety Compliance, the F10 has been issued to the HSE.

4.0 Programme

The master-programme has been issued to Glasgow Clyde College. The programme is currently on track.

The next key gateway is completion of phase 2 of the project on 24 of February 2017, as a yardstick on planned achievements.

The works are contracted to be complete by 24 March 2017, however programme currently shows a completion of 31 March 2017.

5.0 Finance

The project budget for this project and the Business Centre works is as follows;

Construction tender	£779,542.00
Client contingency	£10,000.00
Professional fees	£59,527.00
VAT	£169,814.00
Total	£1,018,883.00

The above costs include a Client contingency of £10,000.00 plus VAT. This contingency has not yet been released.

There have been no payments to date to the construction works, with the first interim valuation due on 6 February 2017.

6.0 Works Progress

The works have just commenced on site.

7.0 Risks

The principal risks to the project are:

- The master-programme is extremely tight. The volume of work set against the contract period is challenging;
- Careful consideration is required to the consideration of the phasing of the works. There requires a fine balance between minimising the disruption to the College and allowing access to the Contractor to allow a robust and steady flow of construction activities. Phasing is in place, however the College will require to monitor to ensure acceptable levels of disruption;
- Specified doors to the toilets have been identified as a longer lead in time for delivery. The programme will accommodate these works being carried out of sequence however this will have a knock on effect to the end date;
- Attention will be required to agree any variations with financial implications as they occur, as there is the risk that monies are in abeyance at the end of the works which cannot be sanctioned before the end of March 2017.

Project - Cardonald Campus Business Centre Works

The status of the project is further to a review on site on 26 January, and recorded progress from the consultant on 13 January 2017.

1.0 Design

The design and details of the project are complete.

2.0 Procurement

The procurement process follows that of the Cardonald Toilet Refurbishment, with both projects incorporated in the one tender.

3.0 Approvals

The status of approvals is in line with the above.

4.0 Programme

The master-programme has been issued to Glasgow Clyde College. The programme is currently on track.

5.0 Finance

The tender works costs are outlined in the toilet refurbishment project.

6.0 Works Progress

The works have just commenced on site.

7.0 Risks

The principal risks to the project are:

- The master-programme is extremely tight. The volume of work set against the contract period is challenging;
- Attention will be required to agree any variations with financial implications as they occur, as there is the risk that monies are in abeyance at the end of the works which cannot be sanctioned before the end of March 2017.

Project - Langside Campus Toilet Refurbishment

The status of the project is further to a review on site on 26 January 2017.

1.0 Design

The design is complete.

2.0 Procurement

Tendering exercise is complete and the project awarded to Scotwood Interiors.

3.0 Approvals

We have been advised that all necessary approvals are in place.

4.0 Programme

The works were planned to commence on site on 12 December 2016, with a completion date of 10 February 2017. There has been a delay to the start of the project, due to delivery of keys elements. The project has been re-programmed to commence on 9th January and complete on 24th February 2017.

The works are currently to programme.

5.0 Finance

The project budget is as follows;

Construction Tender	£99,738.00
Professional fees	£6,000.00
VAT	£21,147.00
Total	£126,885.00

The above costs include a Client contingency within the construction tender of £8,000.00 plus VAT. This contingency has not yet been released.

There have been no payments to date to the construction works, with the first interim valuation due on 6 February 2017.

6.0 Works Progress

The works have commenced on site.

7.0 Risks

There are no current identified risks to the project.

Status Report-various projects, Glasgow Kelvin College

Glasgow Kelvin College-West End Campus

The brief for the two number properties is to make both wind and water tight as water has been ingressing the properties for years. The properties are traditional brick built buildings and red sandstone construction, both have slated pitched roofs. The properties are two and three storey high in height. The project is concentrating on the main building currently as funds have dictated this requirement. Additional funding may be required as works are opened up/progressed.

The following list of actions have already been implemented and are underway:-

- Initial site visit with College Estates Team
- RFI for site drawings and specifications, also title deeds etc
- Instruction to specialist surveyor to establish wet/dry rot observed on site
- Checks to establish listing of main building and site
- Site inspections of roof to main building and adjacent building to establish scope of works
- Instruct survey for asset purposes
- Instruct structural engineer to look at structural rot issues
- Carry out desk top survey of works previously carried out to buildings
- Appoint Architect to start drawings for existing buildings
- Carry out site measurement survey
- Appoint CDM-Principal Designer to the Project
- Create scope of service for all design team members
- Initial look at delivery of program of works and MS Project Program
- Appoint QS to the project teams to establish tandem project delivery
- Prepare specification and drawings works
- Make application for planning permission
- Make application for listed building consents
- Prepare specifications and inspect areas of onsite building elements
- Issue tender for safety works
- Tender appointment for safety works 13/02/2017
- Tender out - main works 03/02/2017
- Tender return - main works 03/03/2017
- Appointment w/c 03/03/2017
- Possible advanced order on slating and leadworks
- Drainage tender - out 26/01/2017
- Drainage tender - return 03/02/2017
- Appoint drainage contractor w/c 03/02/2017
- Window schedule complete with application for planning submitted

Glasgow Kelvin College-Easterhouse Campus

The brief for this site was to look at flooding issues to the underground habitable areas and establish why and where water ingress was being observed. Also the internal pumping chamber state of condition and associated disconnecting manholes. Look at the single storey building to the rear and establish why settlement/movement is taking place and provide report. Look at water ingress from plantroom and associated areas, roof leaks and failed flashing details and plant penetrations, ramps and steps to front of College and investigate and report on a problem with land drainage to the front left of the campus building.

The following list of actions have already been implemented and are underway:-

- Initial site visit with College Estates Team to look at roofs, ramps, steps, carpark drainage, internal flooding and drainage issues, subsidence of single rear extension
- RFI for site drawings and specifications, also title deeds etc
- Instruct Structural Engineer to survey site ramp and steps, also, single rear extension movement etc
- Instruct Civil Engineer to take site levels of ramp and stepped areas to Bridge and College Buildings
- Start desk top survey of information received for ramp and stepped areas, building construction, drainage both internal and external, roofs and details associated with roof leaks, possible causes for building movement etc
- Look at lux levels of lighting to front of College and Bridge Buildings
- Start flooding issue survey to front carpark area of College
- Start survey for water leakage from internal pumping chambers with College also, establish leaks from plantrooms
- Liaise with on-site Estates Teams for investigations of H+S files and information available for existing buildings
- Carry out roof surveys and take cores to establish moisture content of fabric roof make up and construction, also, detailing issues of adjacent flashings and plant
- Appoint Architect to prepare site drawings
- Appoint both Civil and Structural Engineers to the Project
- Appoint CDM Principal Designer to the project
- Create scope of service for all design team members
- Initial look at delivery of program of works and MS Project Program
- Appoint QS to the project teams to establish tandem project delivery
- Look at title deed drawings and establish site delineations
- Look at access routing and College and Bridge access routes for designing works packages
- Established tender for 2 Nr project roofing and ramps
- Carry out topographical survey of site/ramps and drainage
- Carry out survey of internal drainage and external drainage on site
- Prepare and issue tender for roofing works – out 27/01/2017
- Tender return – roofing works 03/02/2017
- Prepare tender - ramps 03/02/2017

- Tender return - ramps 17/02/2017
- 2 Nr tender reports Roof/Ramp
- Appoint Contractor w/c 17/02/2017
- Report for subsidence works nearing completion

All works are dependent on weather as all materials are weather dependent.

Glasgow Kelvin College-Springburn Campus

- Blockwork and structural repairs will be completed 24/02/2017

Summary

Overall, strong progress has been made and it is anticipated that, with the exception of the West Campus Project, all of the projects can be managed within the allocated funding in total and, subject to weather conditions, are expected to be practically complete by 31 March 2017.

The table below provides updated cost estimates, these will be revised further as soon as contracts are returned and works complete:

Project	Current Status 27/1/17	Original Budget	Revised Budget	Expected Completion	Comments
Springburn Blockwork	Works approximately 70% complete	£55,000	£55,000	24 Feb 2017	
Springburn Wall Ties	Complete	£65,000	£77,035	Complete	The project required the replacement of specialist acoustic panels which were more expensive than anticipated
Easterhouse Roof Repair	Design complete, works out to tender	£350,000	TBC	March 2017	Budget for all Easterhouse projects adequate in total, split to be confirmed in early Feb
Easterhouse Drainage and access Ramp	Design complete, works out to tender	£70,000	TBC	March 2017	Budget for all Easterhouse projects adequate in total, split to be confirmed in early Feb
Easterhouse Subsidence Investigations	Cause of subsidence identified	£80,000	£20,000	March 2017	Cause now identified, work underway to identify solution and prepare tender for repair works potentially to commence in June

Project	Current Status 27/1/17	Original Budget	Revised Budget	Expected Completion	Comments
					2017.
West End Campus	As detailed, consents applied for and specification being prepared	£360,000	TBC	June 2017	This project will cost more than budget with balance to be funded by College. It is anticipated that the main contractor will be on site in March and materials will be purchased in March.
Project Management / contingency		£58,203	£58,203	June 2017	Project Management costs will be largely spent by end March as costs are front loaded into design and procurement phase
Total		£1,038,203	£1,038,203		

In respect of the overall budget, the overspend on the wall ties will be offset by the reduced cost of the Easterhouse subsidence investigations. The Easterhouse projects are currently out for tender and, it is estimated, that there may be some savings on the roof works which will offset by the anticipated cost of the drainage and associated internal redecoration works being slightly higher than originally budgeted. The total budget for the Easterhouse projects was £500k, it is currently anticipated that these projects can be completed within that budget. The completion dates are subject to weather conditions for pouring of concrete and roof insulation works.

In respect of West Campus, it is anticipated that there will be a main contractor on site by the end of March. Permission has been requested to carry forward £200k of the budget into April/May. To repair the property appropriately and meet the conditions relating to the listed building consent, it is likely that the total cost will be greater than £360k, the College will supplement the above budget from other sources to ensure that the property is repaired properly.

Report prepared by:-

Craig Gilmour BSc, MRICS, Maps

Consultant

Hardies Property & Construction Consultants

T: 01383 731841

M: 07740 027417

F: 01383 739714

W: www.hardies.co.uk

Report presented by:-

Kevin Webster BSc Hons MRICS

Associate

Hardies Property & Construction Consultants

T: 01383 731841

M: 07740 027417

F: 01383 739714

W: www.hardies.co.uk